

ASBESTOS MATERIALS

The following materials either tested positive or are presumed to be asbestos-containing. Materials that had mixed results are considered positive. Materials not sampled may contain asbestos and should be tested to verify asbestos content prior to impact, demolition, renovation, etc.

(+) Tested Positive, (M) Mixed Results, (P) Presumed Positive

Madras High School (MHS)			
Result	Material	Location	Quantity
P	2' x 4' Lay-in Ceiling Tile	Newly renovated areas	
P	6" Tan Covebase and Mastic	Newly renovated areas	
P	Laminated Flooring	Newly renovated areas	
P	Glued-on Ceiling Tiles	Shops classrooms	
P	2' x 4' Lay-in Ceiling Tile	Throughout school	
P	4" Covebase and Mastic (Various Colors)	Throughout school	
P	Wall and Ceiling Plaster	Throughout school	
P	White Sheet Floor Covering	Various classrooms	
P	Textured Sink Undercoating (White and Black)	Various classrooms and offices	
P	12" x 12" White Vinyl Floor Tile and Mastic	Various hallways and classrooms	
P	9" x 9" Vinyl Floor Tile and Mastic (White and Tan)	Various hallways and classrooms	

MATERIALS THAT TESTED NEGATIVE FOR ASBESTOS

The following materials tested negative. Although no asbestos was detected, it is possible that further sampling could indicate asbestos content. It may be prudent to test prior to impact, demolition, renovation, etc.

ASBESTOS SUMMARY

July 2021	<p>Project Number: #</p> <p>Activity Type: Reinspection</p> <p>Activity Name: 2021 - AHERA Reinspection</p> <p>Location: Throughout</p> <p>Description:</p> <p>Related Documents: Yes</p>
July 2023	<p>Project Number: MHS2023-2</p> <p>Activity Type: Periodic Surveillance</p> <p>Activity Name: July 2023 Periodic Surveillance</p> <p>Location: Madras High School</p> <p>Description:</p> <p>Related Documents: Yes</p>